

Old Orchard Beach



Project start: **Thu, 1/1/2026**

Display week: **1**

TASK	ASSIGNED TO	PROGRESS	START	END
MOB				
Pre-Placement Survey	SME (both areas)	0%	1/6/26	1/6/26
Personnel Travel		0%	1/5/26	1/6/26
Equipment & Site Prep	Evan	0%	1/6/26	1/9/26
Area 1				
Receive Material		0%	1/12/26	1/15/26
Place Material		0%	1/12/26	1/16/26
Survey	SME	0%	1/16/26	1/16/26
Relocate to Site 2		0%	1/16/26	1/17/26
Area 2				
Receive Material		0%	1/19/26	1/27/26
Place Material		0%	1/19/26	1/30/26
Survey (Weekly)	SME	0%	1/21/26	1/30/26
DeMOB				
Trucks Arrive		0%	1/30/26	1/31/26
Personnel Depart		0%	2/1/26	2/1/26
Project Closeout				

Dec 29, 2025				Jan 5, 2026				Jan 12, 2026				Jan 19, 2026				Jan 26, 2026																		
29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1
M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S

